

**Request For a letter of Release/ Clearance to place a Water Main Extension
Project into Operation
Check List**

1. Submission of one (1) set of **Clearance Form- FDEP Form 62-555.900(9)**

The Certification of Construction Completion and Request for Clearance to Place Permitted PWS Components into Operation must be fully and properly completed.

- 2 A check for \$103.00 made payable to “**Florida Department of Health**”.
- a) Copy of Satisfactory Pressure Test Results demonstrating compliance with AWWA Standard requirements-Test **must be performed before bacteriological analysis.**
 - b) Copies of two (2) consecutive days of satisfactory bacteriological analysis (a.k.a Main Clearance) –**Samples are not valid if the tests were completed more than 60 days before the department received the results.**
 - c) Record Drawings, If major deviations were made since plans were approved (**As built**)
 - d) Copies of Backflow Preventer Certification Certificate- when required.
 - e) This package must be submitted to the Department of Health in Miami-Dade, located at 1725 NW 167 Street , Room 119, Miami Gardens, Florida